

School Project Shows Progress

Walls Should Be Started in Week

Laying of a brick and tile wall on the south wing of the new Webster School is expected to get underway in a few days, officials of the Cupp Construction Company of Washington C. H., said today.

Concrete flooring of the south wing, except for a small section at the east end, has been poured. As soon as it hardens and "sets," work will begin on the walls, officials said. If the weather is suitable, the small uncompleted section may be completed yet this week.

Virtually all the footers for the north wing of the building have been poured and virtually all fill dirt and gravel on the enclosed sections has been moved into place.

—:—

HOWEVER, considerable plumbing work remains to be done before a floor can be poured there and chances that this can be done during the winter months, because of cold weather, are slim. Pouring of the floor of the north wing will probably be delayed until spring.

Meanwhile, work is expected to continue on the south wing. Laying of brick and tile may start next week. Material for this part of the

(CONTINUED ON PAGE 2)

School Project

(CONTINUED FROM FRONT PAGE)

job is expected to be ready by Dec. 15, a company spokesman said.

With the footers poured for both wings and the floor for one completed, the spokesman estimated that the building, as far as major construction is concerned, is about 50 percent completed although there "isn't much showing above ground as yet."

The section which will join the two wings cannot be completed until the school year ends next spring.